

Iowa Watershed Approach

Projects Update 10-22-2020

It has been a very busy summer/fall construction season for watershed projects in the Middle Cedar Watershed. Below is a summary list of all contracts, contractors, type of projects, and percent complete all active projects associated Iowa Watershed Approach project. The projects on this list are predominately located within Benton and Tama counties.

Bid Packet 1

- Schrader Tiling & Terrain was the awarded contractor.
 - o Schedule 1: Contract consisted of the construction of 4 ponds, 3 grassed waterways, and 1 wetland.
 - o Final contract amount: \$487,783.14
 - o Final payment made 7-7-2020

Bid Packet 3 (Completion Date of November 1, 2020)

- Peterson Contractors Inc.
 - o Schedule 1: projects consist of the construction of 5 water and sediment control basins, 3 grade stabilization structures, 1 stream buffer, 1 wetland, and 1 pond.
 - Contract Amount: \$318,315.25
 - 53% complete *
 - o Schedule 2: projects consist of the construction of 3 ponds, 3 water and sediment control basins, and 2 cattle watering systems.
 - Contract Amount: \$ 533,409.85
 - 88% complete
 - o Schedule 4: projects consist of the construction of 1 wetland, 1 grade stabilization structure, and 3 water and sediment control basins.
 - Contract Amount: \$399,601.50
 - 84% complete
- Laser Precision
 - o Schedule 3: projects consist of the construction of 8 water and sediment control basins, 1 rock chute, and 1 pond.
 - Contract Amount: \$258,001.21
 - 95% complete
- Schrader Tiling & Terrain
 - o Schedule 5: projects consist of the construction of 3 ponds, 2 wetlands, 3 water and sediment control basins, 2 terraces, and 2 grassed waterways.
 - Contract Amount: \$631,886.54
 - 95% complete
- Kloubec Earthworks
 - o Schedule 6: projects consist of the construction of 4 grade stabilization structures, 2 ponds, and 1 grassed waterway.
 - Contract Amount: \$ 501,735.43

- 95% complete

Bid Packet 3A (Completion Date of December 15, 2020)

- Hatch Grading & Contracting
 - Schedule 1: projects consist of the construction of 2 ponds
 - Contract Amount: \$306,187.25
 - 90% complete

Bid Packet 3B (Completion Date of December 15, 2020)

- Hatch Grading & Contracting
 - Schedule 1: projects consist of the construction of 2 ponds
 - Contract Amount: \$530,130.00
 - 90% complete
- Peterson Contractors Inc.
 - Schedule 2: project consists of the construction of 1 wetland
 - Contract Amount: \$431,291.50
 - 95% complete

Bid Packet 5 (Completion date of June 30, 2021)

- Cole Excavating
 - Schedule 1: projects consist of the construction of 1 wetland and 1 pond.
 - Contract Amount: \$921,925.00
 - 40% complete

As the construction season winds down for 2020, my engineering team and I are preparing to bid out the remaining projects eligible for IWA funds. We estimate there is ~\$1.2 million available for projects for 2021. It is our expectation to have the remaining projects which consist of three large ponds and one wetland contracted out by the end of November 2020 which would utilize the remaining IWA funds available.